

PUBLIC HEALTH & MUNICIPAL ENGINEERING

I. Name of the Project:-Nellore Water Supply Augmentation Scheme by Constructing of S.S Tank in a portion of Nellore Tank.

1	Administrative Sanction	:	G.O Ms. No: 89 MA & UD (A-1) Dept., Dt: 23.03.2005.
2	Estimate Cost	:	Rs. 10200.00 Lakhs.
3	Revised Admn. Sanction Cost	:	Rs. 12375.00 Lakhs.
4	Date of Commencement of the work	:	15-12-2007
5	Stage of work	:	90% Completed. Work in progress
6	Probable date of Completion	:	31-03-2012
7	Benefits of the Schemes	:	18.00 MLD of Drinking Water
8	Issue if any	:	E.O.T & additional items are to be approved and payments are to be made for completing the balance work.

II. Name of the Project:-Nellore Water Supply Augmentation Scheme -ELSRs & Infiltration Wells & Gallery

1	Administrative Sanction	:	G.O. Rt. No. 323 MA & UD (A1) Dept. Dt: 22.3.2010 for Rs. 123.75 Crores.
2	Estimated Cost	:	Rs. 1858.00 Lakhs
3	Date of commencement of work	:	01-02-2011
4	Present stage of work	:	25 % Work Completed. Work is in progress
5	Probable date of completion	:	31.07.2012
6	Benefits of the Schemes	:	To improve the water supply by Constructing infiltration wells & gallery and 10 Nos. of ELSR, to a population of 100,000.
7	Issue if any	:	Permission from S.C. Railway authorities is awaited for laying of clear water pumping main below the Railway track.

III. Name of the Project:- Kavali Water Supply Improvements Scheme with S.S. Tank as source –Stage - II under UIDSSMT.

- 1 Administrative Sanction : G.O Ms. No: 54 MA & UD (A-1) Dept., Dt: 17.12.2008.
- 2 Estimate Cost : Rs. 1923.00 Lakhs.
- 3 Date of commencement of work : 13.11.2008
- 4 Present Stage : 95 % Completed. Work is in progress
- 5 Probable date of completion : 31.03.2012
- 6 Benefits of the Schemes : 5.00 MLD of Drinking Water will be supplied to an additional 40,000 population.
- 7 Issue if any : Permission from R&B authorities is awaited for laying of 400 mm dia. MS pipe line across Peddapavani road in Kavali town.

IV. Name of the Project:- Venkatagiri Water Supply Improvements Scheme with K-P canal as source under UIDSSMT

- 1 Administrative Sanction : G.O Ms. No: 42 MA & UD (A-1) Dept., Dt: 17.01.2008.
- 2 Estimate Cost : Rs. 7040.00 Lakhs.
- 3 Date of commencement of work : 01.12.2008
- 4 Present stage of work : 65 % Completed. Work is in progress
- 5 Probable date of Completion : 31.03.2012
- 6 Benefits of the Schemes : 5.00 MLD of Drinking Water will be supplied to the 60,000 population.
- 7 Issue if any : Telugu ganga Project authorities have to construct the off-take sluice on K-P canal bund near S.S. Tank.

V. Name of the Project:- Gudur Water Supply Improvements Scheme with Kandaleru Balancing Reservoir as source under UIDSSMT.

- 1 Administrative Sanction : G.O Ms. No: 43 MA & UD (A-1) Dept., Dt: 17.01.2008.
- 2 Estimate Cost : Rs. 6415.00 Lakhs.
- 3 Date of commencement : 26.02.2009
- 4 Present Stage of work : 90 % Completed. Work is in progress
- 5 Probable date of completion : 31.03.2012
- 6 Benefits of the Schemes : 10.00 MLD of Drinking Water will be supplied to the 90,000 population.
- 7 Issue if any : Permission from S.C. Railway authorities is awaited for laying of clear water pumping main below the RUB in Gudur town.