

# VENKATAGIRI MUNICIPALITY

The Venkatagiri has constituted as III<sup>rd</sup> Municipality on 01-06-2005 merging of 5 grama panchayats i.e., Venkatagiri, Chevireddypalli, Peryivaram, Ammavaripeta & Bangarupeta. The Area of the Municipality 23.50 sq.m with a Population of 50,525. The source of drinking water is ground water through power bores. The number of House service connection : 4210, number of public stand posts 514, length of distttribution system : 15.00 Kms. The percentage of unsevered population: 10.58

Presently, the Municipality has supplied Drinking water in Morning and evening each interval one hour every day. The daily water have supplied 45 L.P.C.D.

## (II) SANITATION :

➤ <b><u>Staff Pattern :</u></b>		
➤ P.H Workers on Contract Basis	-	89
<b><u>Non-PH workers (Engineering Section)</u></b>		
➤ Work Inspectors	-	05
➤ Water Section	-	25
➤ Motor Mechanics	-	02
➤ Lighting	-	08
<b><u>Office Maintenance</u></b>		
➤ Bill Collectors	-	08
➤ Attender	-	01
➤ Computer Operator	-	01
➤ Section writers	-	06
<b>Total</b>	-	<b>145</b>

There is no sufficient permanent staff, day to day administration, tax collection and water supply are suffering and required providing of permanent

## **III WATER SUPPLY :-**

### **a) UIDSSMT :-**

The grant has sanctioned water supply improvements scheme with K.P canal at source under U.I.D.S.S.M.T. Scheme vide G.O.M.S No. 42 MA & UD (A1) Department dt: 17-01-2008 for Rs. **7040.00** lakhs i.e., Government of India 80% Rs. 5386.00 lakhs, Government of Andhra Pradesh 10<sup>^</sup> 673.00 lakhs, ULB share 10% Rs. 981.00 lakhs. But, the Government of Andhra Pradesh has agree 10 % of ULB share to meet Government Funds. The design population ultimate (year 2036) is 90,000. The present supply 2.50 M.L.D and population is 48,412.

The transmission mains from K.P.Canal to O.H.B.R. following of 300 mm dia DI pipes have laid 2.40 km out of 3.365 K.M, 200 mm pipe line laid 3.25 K.M out of 3.055 K.M. Transmission mains from OH.B.R to various ELSRS of 600 mm dia G.R.P pipe laid 2.20 K,M out of 2.43 K.M, 500 mm dia G.R.P. pipes 0.696 K.M out of 0.85 K.M, 400 mm dia G.R.P pipes 2.80 K.M out of 4.85 K.M the 750 K.L 7 Nos of E.L.S.R.S has under construction in various places in Venkatagiri Town. The 2200 M.L capacities S.S.Tank work under progress. Present, the expenditure as on today an amount of Rs. 3061.36 lakhs. The work has executed under P.H.E.D

#### **IV). BRIEF NOTE B.P.S and L.R.S, 13<sup>TH</sup> FINANCE COMMISSION GRANTS**

##### **B.P.S & L.R.S:**

Amount collected under L.R.S	-	Rs. 35.96 lakhs
Amount collected under B.P.S	-	Rs. 3.13 lakhs
<b>Total</b>	-	<b>Rs. 39.09 lakhs</b>

Out of Rs. 39.09 lakhs collected under B.P.S. and L.R.S scheme 13 Nos. of works have been proposed with an estimated cost of Rs. 26.00 lakhs and approved by the Municipal Council vide C.R.No. 1087 dated: 12-01-2011. Works for the remaining balance of Rs. 13.09 lakhs has to got approved by the Hon'ble In charge Minister. Detailed estimate were prepared and being sent to Executive Engineer (Public Health), Nellore for technically sanction.

##### **V).13<sup>th</sup> FINANCE COMMISSION GRANTS:**

The Government has an amount of **Rs. 44.40 lakhs** in two installments under 13<sup>th</sup> Finance Commission Grants for the year 2010-11.

As per the approval accorded by the Commission & Director of Municipal Administration, A.P., Hyderabad vide Memo No. 6267 / 13FC/2010-11-H1-52 dated: 24-03-2011, the bid documents for the work construction of Strom water drain from Hanuman Nagar to Tholimitta Sump with an estimated cost of Rs. 37.44 lakhs, has been submitted to Superintending Engineer (Public Health), Nellore for necessary approval.

##### **VI) PENSIONS :**

Slno	Name of the ULB	Indiramma Pensions				
		OAP	Widow	Weavers	Disabled	Total
1	Venkatagiri	342	1465	1070	542	3419
2	NOPS	1352				1352
Total						4771

Note :- Indiramma Phase – I to III = 3419  
 NOPS Pensions = 1352  
 Total = 4771

##### **Bank Accounts opened**

Phase – I = 604  
 Phase – II = 670  
 Phase – III = 450  
 General = 556  
**Total = 2280**

## **VII) NON-PLAN GRANT:-I**

The Government has released **Rs. 1.00 crore** for construction of CC Roads / CC Drains in Venkatagiri Municipality vide Memo No.1756/B3/2010 dt: 31-03-2010 of Commissioner & Director of Municipal Administration Department, A.P., Hyderabad.

Total No. of **29** works are taken up in said grant and 80% of works completed. Remaining works under progress.

## **VIII) NON-PLAN GRANT :-II**

The Government has release **Rs. 52.00 lakhs** for construction of CC Roads / CC Drains in Venkatagiri Municipality vide Memo No.1756/B3/2010 dt: 31-03-2010 of Commissioner & Director of Municipal Administration Department, A.P., Hyderabad.

Total No. of **13** works are taken up in said grant and 80% of works completed. Remaining works under progress.

## **XI). NON-PLAN GRANT :-III**

The Government has release **Rs. 40.21** lakhs to Venkatagiri Municipality vide Memo No.8322/B3/2011 dt: 11-08-2010 of Commissioner & Director of Municipal Administration Department, A.P., Hyderabad.

The Municipal Council, Venkatagiri has resolved in its resolutions no. 1120 dt: 30-08-2011 to utilize the 75% amount to clearance CC Charges dues and 25% amount for clearance the balance dues of construction of New Office Building. As per resolution Rs. 30.00 have been paid to APTRANSCO

## **IX) MAJOR DRAINS :-**

The Government has sanctioned **Rs. 2.00 crores** in G.O.Ms.No. 186/MA&UD/TC-2 dt:26-02-2009. As first installment an amount of Rs. 48.52 lakhs has released vide Memo No. 7282/B3/2010 of Commissioner & Director of Municipal Administration Department, A.P., Hyderabad to Venkatagiri Municipality.

One work was taken up in the said amount i.e. Construction of Retaining wall in SC/ST localities at Kampalem in 25<sup>th</sup> ward. The work order is issued to concerned contractor.

## **X) DEEPAM :-**

For the year 2009-10 total no. of 124 gas connections sanctioned to Venkatagiri Municipality and same may be issued to beneficiaries by the Poornima Gas Agency of Venkatagiri.