

Annexure I
INDIRAMMA -All Phases together (Including GO 171 & Flood)
Physical progress as on 30.11.2011

Sl.No.	District	Houses Registered / Sanctioned	Completed	In Progress					Houses Grounded	% completion against grounded
				BBL	BL	LL	RL	Total		
1	SRIKAKULAM	291093	156061	3258	16953	6851	15958	43020	199081	78
2	VIZIANAGARAM	332825	188163	2747	21443	8643	14021	46854	235017	80
3	VISAKHAPATNAM	348080	214554	5630	23489	12899	27870	69888	284442	75
4	EAST GODAVARI	324344	217766	8674	10338	5056	14564	38632	256398	85
5	WEST GODAVARI	222536	154603	2227	7539	2375	6975	19116	173719	89
6	KRISHNA	198528	124041	1327	8764	3230	7672	20993	145034	86
7	GUNTUR	245081	174010	2895	9899	4037	9226	26057	200067	87
8	PRAKASAM	243097	139891	1661	14330	4716	12439	33146	173037	81
9	NELLORE	248250	146290	3500	14260	4285	10437	32482	178772	82
10	CHITTOOR	411949	243871	5288	33338	4054	25886	68566	312437	78
11	CUDDAPAH	292491	214162	2498	24297	3089	15460	45344	259506	83
12	ANANTAPUR	431630	258511	18599	36665	6789	48023	110076	368587	70
13	KURNOOL	447087	245104	6587	29069	10994	37593	84243	329347	74
14	MAHABUBNAGAR	505195	201984	9452	51929	16817	43659	121857	323841	62
15	RANGA REDDY	198638	112017	5877	14317	5584	11927	37705	149722	75
16	MEDAK	293069	129237	6808	28394	13224	24088	72514	201751	64
17	NIZAMABAD	176264	90424	4666	14409	4213	8947	32235	122659	74
18	ADILABAD	306743	159288	12839	32649	18133	36688	100309	259597	61
19	KARIMNAGAR	224875	129589	4405	21863	9461	14455	50184	179773	72
20	WARANGAL	415060	180779	13554	34091	18579	40803	107027	287806	63
21	KHAMMAM	341074	166083	8504	22625	9906	29532	70567	236650	70
22	NALGONDA	332077	158269	5121	26620	9153	21672	62566	220835	72
Total		6829986	3804697	136117	497281	182088	477895	1293381	5098078	75